

33 research and education institutions a REUNA

- **19** Univerities
- **5** Astronomical Centres
- 8 Research, education and culture centres

CONICYT: Comisión Nacional de Investigación Científica y T

Recent institutions in REUNA






CONSEJO Nacional de Innovación para el Desarrollo

Jun-2015

Oct-2015

Mar-2016









Iquique

ESO

ALMA

Antofagasta

Copiapó

SAACC, REUNA report Apr2016






1st long haul path over dedicated fibre









Long haul network, Chile National WAN

Project	Executor
 Long haul La Serena – Santiago Link La Serena – AURA Gatehouse La Serena - Santiago Backup link (4Gbps) 	REUNA
DWDM equipment	REUNA & AURA
Operation of the long haul infrastructure	REUNA

Mountain - Base Link	AURA
----------------------	------



La Serena – Santiago (primary link)

- 1 pair of fibre over 700Kms (new cable LD3T)
- Over poles along public road (road to the east)





La Serena – Santiago (primary link)

- Type of fiber G.652
- 6 intermediate nodes along the path, with housing to host smaller nodes (amplifiers)
- Two types of fibers: Backbone and local loops to the intermediate nodes.

Status


- Backbone fiber finished
- Local loop under construction

Future steps

- Final measures of the total fiber (telco provider)
- Reception plan (REUNA)



La Serena – AURA Gate



Path	Status
Long haul La Serena to CH41 (road to Vicuña)	Ready
Local loop from CH41 to GATE	Pending
Local loop in La Serena city	Pending



La Serena – Santiago (secondary link)


- Short term: 10Gbps link
- Long term: at least 40Gbps link

Status of 10Gbps

- Transport ready
- Setup will be done during April in coordination with AURA



DWDM equipment



Path	lambdas
La Serena - Santiago	2xOTU-4 (100Gbps)
La Serena-Observatory	3xOTU-4 (100Gbps)



DWDM equipment

Status of the tender process

- Started: 07-Sep-2015
- Negotiated procedure, 4th rounds up to now
- 8 equipment providers submitted proposals

Next steps:

Move forward with field test and compatibility test (camera)



Project schedule

1st semester 2016

- Fiber La Serena Santiago
- Fiber La Serena AURA Gate

2nd semester 2016

- Equipment reception
- Deployment










Backbone: Santiago – Puerto Montt



Upgrades

- Santiago Temuco: 10Gbps
- Temuco Valdivia: 2Gbps
- Osorno Puerto Montt: 1Gbps (extension)
- 6 IP backbone equipment upgrade


Schedule

- Equipments already decided (EX920x Juniper)
- Transport network ready: May
- Deployment: June July





Backbone: La Serena - Arica



- La Serena-Arica key path in the strategic development of the REUNA's partners
- Ideal primary and secondary paths
- In synergy with other projects, in particular BELLA project
- Medium term project





Chilean Backbone: The dream

Vision

- Move to a backbone based on fiber
- Light the fiber with the capacity needed
- Model based mainly in CAPEX instead of rent capacity
- Backup links (ring topology)
- Development in synergy with partners























